


City of Calistoga

Staff Report

TO: Honorable Mayor and City Council
FROM: Derek Rayner, Senior Civil Engineer
VIA: Dan Takasugi, Public Works Director/City Engineer
DATE: August 7, 2012
SUBJECT: Construction Status Report for the Mt. Washington Water Storage Tank Project

APPROVAL FOR FORWARDING:



Richard D. Spitler, City Manager

1
2 **ISSUE:**
3

4 Construction Status Report for the Mt. Washington Water Storage Tank Project.
5

6 **RECOMMENDATION:**
7

8 Receive report and provide comments as appropriate.
9

10 **BACKGROUND/DISCUSSION:**
11

12 The City is required to provide adequate water storage to meet the daily demands of
13 existing customers, satisfy peak fire flow rates, and provide emergency reserve in the
14 event of an interruption in supply or transmission of potable water. Although the City
15 maintains a 1 million gallon storage tank at Fiege Canyon, this tank does not provide
16 enough capacity to meet the City's storage requirements for the existing population.
17 Further, the existing Fiege Canyon water tank needs to be taken out of service for

18 cleaning and rehabilitation without disrupting water service, which requires an
19 alternative location for potable water storage to accomplish this work. In recognition
20 of these issues, the State Department of Health Services has required the City to
21 design and construct a new water tank to address the City's water storage needs and
22 to upgrade the Fiege Canyon tank (over 46 years in age).

23
24 In 2006, the City acquired the Mt. Washington parcel for the purpose of constructing
25 this water tank. That same year, the City contracted with Tetra Tech, Inc. for
26 engineering design services for the project. Council approved the 90% documents
27 previously in June 2008. The tree removal work was performed separately and
28 completed in February 2011. The approved for construction plans and specifications
29 were completed by TetraTech in April 2011 and put out to bid in May 2011. The bid
30 was awarded to Pacific Hydrotech Corporation (PHC) for \$4,506,800 of Perris,
31 California. Pacific Hydrotech has built over 10 wire wrapped, post tensioned,
32 concrete tanks similar to ours in the last 5 years. Council approved award of a
33 contract to PHC on June 7, 2011.

34
35 Notice to proceed on construction was issued to PHC on July 25, 2011. The
36 Contractor broke ground on July 28, 2011. The estimated time to construct these
37 improvements was 20-months. We are about a year into construction and public
38 works has prepared a presentation to inform members of the council of the progress
39 that's been made and the upcoming expected improvement schedule and fiscal
40 status.

41
42 As an overview of the construction progress so far, the contractor has mainly been
43 completing site work. The contractor has accomplished the site excavation, prepared
44 the tank sub-grade, built the retaining wall, installed 14-inch inlet/outlet and 12-inch
45 drain pipe (minus connection points), and prepared the majority of the road sub-
46 grade for the project. Initially there were a few minor noise and visual complaints
47 from Solage and B-Cellars but these were mitigated with meetings and minor
48 adjustments between the parties.

49
50 These activities have taken a significant amount of time due to limited site constraints
51 and the amount of improvements required. There is a narrow road over a ¼ mile
52 long that rises over 125-feet of steep terrain being constructed. Approximately 60% of
53 the road has a 4 to 10+ foot high retaining wall running along the uphill side. The
54 earthwork excavation alone is over 33,000 cubic yards (over 2,500 truck loads) of
55 material with excavations in excess of 45-feet at the top of the hill. Single road
56 access conditions and small/narrow construction site areas have made it challenging
57 to remove material and complete more than one task at a time.

58
59 They are currently working on getting the tank foundation ready for forms, rebar and
60 concrete by placing and compacting base rock, stubbing up inlet/outlet and drain
61 pipes, and installing sub-drain piping underneath the tank slab. The contractor is
62 anticipating their first slab on grade pour in the later part of August. The tank

63 construction is anticipated to take 6-months. The tank will most likely come online a
64 few months ahead of the project completion.

65

66 The original schedule was 20-months to complete the project. It is anticipated
67 between time extensions and weather delays to be closer to 24-months. The project
68 should be completed in summer of 2013.

69

70 **FISCAL IMPACT:**

71

72 The construction contract was awarded for \$4,506,800. The contractor has invoiced
73 for about \$1.5 million in FY11/12 and plans to invoice the remaining \$3 million in
74 FY12/13.

75

76 There have been 9 change orders so far. The total change order costs are \$53,395,
77 and of the 9 change orders 3 were credit changes. There were three design related
78 changes made (e.g. drainage, seismic, and water quality benefits) to improve tank
79 protection and improve tank function. Two of the changes were made related to
80 instrumentation and control items that were not well defined in the contract
81 documents. One was related to the cultural resource inspection related to the Wappo
82 Indian tribe. There also was a no cost change for the contractor to widen the access
83 road between 1 to 2 feet from the original design in order to help them better access
84 construction equipment up and down the hill. The percentage of change orders for
85 the overall project cost so far is 1.2%. These change order costs are within the
86 project's contingency budget.

87

88 The Public Works Department has been performing project management of the
89 construction activity. Emphasis has been made to reduce project costs and maintain
90 clear communication amongst all parties. Staff is leading bi-weekly construction
91 meetings, reviewing submittals, responding to the contractor requests for information,
92 and coordinating any change orders or design clarifications required during the
93 project, thereby reducing outside consulting costs. Open dialogue between the
94 contractor, City and consultants has been the key to keeping the construction project
95 successful for everyone involved.

96

97 We have limited the design consultants (TetraTech) oversight with our in-house
98 expertise. TetraTech is generally only involved in any critical structural, electrical
99 issues. Public works is also able to reduce outside consulting services by preparing
100 the final as-built CAD drawings and negotiating change orders for the benefit of the
101 city (last change order was negotiated down by approximately 20%, previous design
102 consultant fees were negotiated down by approximately \$100,000, a reduction of
103 over 75%).