# **City Council Key Priority Projects FY 2009/2010**

**Project 1: Fire Station Renovation** 

#	Action Step:	Cost/Budget	Performance Measures:	Start Date:	Completion	Assignments, Outcomes
		Status			Date:	& Updates
1.	Obtain Building Permit	\$1.9M B	Attain Milestone Date	05/2009	07/2009	Building Plan Check with
						Plan Revisions
						Manager: Dan Takasugi
2.	Solicit Bids for Construction and Award Contract	"	Attain Milestone Date	08/2009	10/2009	Prepare Bid Documents,
						Advertise and Evaluate
						Bids and Award Contract
						Manager: Dan Takasugi
3.	Complete Construction	"	Attain Milestone Date	10/2009	10/2010	Manage Construction and
						Acceptance
						Manager: Dan Takasugi

**Project 2: Water Tank** - Complete and approve plans and specifications for the 1.5 million gallon water storage tank at Mt. Washington, secure funding and seek construction bids and commence construction.

#	Action Step:	Cost/Budget	Performance Measures:	Start Date:	Completion	Assignments, Outcomes
		Status			Date:	& Updates
1.	Solicit Bids for Construction	\$5.5M B	Attain Milestone Date	08/2009	12/2009	Prepare Bid Documents
						and Advertise for Bids
						Manager: Jim Smith
2.	Award Construction Contract and Start Construction	"	Attain Milestone Date	12/2009	03/2010	Evaluate Bids, Council
						Approval, PreCon Issues
						Manager: Jim Smith
3.	Complete Construction	"	Attain Milestone Date	03/2010	06/2011	Manage Construction and
						Acceptance
						Manager: Jim Smith

#### **Project 3: UDP Adoption & Implementation -** *Complete and adopt the Urban Design Plan.*

#	Action Step:	Cost/Budget Status	Performance Measures:	Start Date:	Completion Date:	Assignments, Outcomes & Updates
1.	Planning Commission Hearing	\$200 B	Hold public hearing	8/26/09	8/26/09	Recommendation
						Manager: C. Gallina
2.	City Council Hearing	\$300 B	Hold public hearing	9/5/09	9/5/09	Final Plan Adoption

						Manager: C. Gallina.
3.	Revise/Finalize Document & Distribute	\$5,000 B	Edit, finalize, publish & distribute adopted UDP	9/6/09	10/15/09	UDP editing first draft completed 10/1/09. Manager: C. Gallina
4.	UDP Implementation Plan – Planning Commission Review	\$100 B	Hold public meeting	11/12/09	11/12/09	Recommendation Manager: C. Gallina
5.	UDP Implementation Plan – City Council Action	\$100 B	Hold public meeting	12/1/09	12/1/09	Final action Manager: C. Gallina

### **Project 3: UDP Adoption & Implementation -** *Adopt updated water and wastewater user rates with the most reasonable adjustments possible.*

#	Action Step:	Cost/Budget	Performance Measures:	Start Date:	Completion	Assignments, Outcomes
		Status			Date:	& Updates
1.	Develop updated water and wastewater rates	\$16,676 B	Complete rates	6/15/09	8/31/09	Manager: B. Mushallo
2.	Hold public meetings with oversight committee	"	Complete meetings	8/15/09	9/30/09	Manager: B. Mushallo
3.	Review preliminary rate recommendation with City	"	Hold meeting with City		10/6/09	Recommendation for final
	Council		Council			rates.
						Manager: B. Mushallo
4.	Hold public hearing and bring forward rates to City	"	Hold meeting with City		12/1/09	
	Council for adoption		Council			
5.	Implement new water and wastewater rates	44	Rates implemented		2/1/10	

### **Project 3: UDP Adoption & Implementation -** *Evaluate and revise as necessary development impact fees.*

#	Action Step:	Cost/Budget	Performance Measures:	Start Date:	Completion	Assignments, Outcomes
		Status			Date:	& Updates
1.	Hold public meeting – Work Program Review	\$32,500	Hold public meeting	7/09	9/09	Develop work program Manager: C. Gallina
2.	Public release of preliminary rates	<i>دد</i>	Release preliminary rates	9/09	1/10	Prepare preliminary rates Manager: C. Gallina
3.	Hold public hearings with City Council	<i>دد</i>	Hold public hearings	1/10	2/10	Council public hearings Manager: C. Gallina
4.	Implement new rates		Rates implemented		4/10	Rates Effective Manager: C. Gallina

### Project 4: Create an environmentally sustainable community - Environmentally Sustainable Policies Adoption

#	Action Step:	Cost/Budget	Performance Measures:	Start Date:	Completion	Assignments, Outcomes
		Status			Date:	& Updates
1.	Public review of Preliminary Climate Action Plan	\$20,500	Hold public meetings –	7/09	8/18	Recommendations to
	Framework & Targets		CRC, PC, CC			NCTPA

						Manager: E. Lundquist
2.	Public release of Draft Climate Action Plan	"	Draft plan release	10/09	12/09	Public release of draft plan
						Manager: E. Lundquist
3.	Hold public hearings on Draft Climate Action Plan	"	Hold public hearings –	10/09	12/09	Public hearings
			CRC, PC, CC			Manager: E. Lundquist
4.	Commence development of Plan programs – Green	"	Draft programs for CRC,	8/09	2/10	Develop implementation
	Building Codes, Solar Energy Program Initiatives, etc.		PC and/or CC review &			programs
			action			Manager: B. Cannon

# **Project 5: Housing Element Update -** Develop and adopt a comprehensive update of the Housing Element of the General Plan.

#	Action Step:	Cost/Budget	Performance Measures:	Start Date:	Completion	Assignments, Outcomes
		Status			Date:	& Updates
1.	Conduct Advisory Committee Meetings	\$14,000	Conduct meetings		8/09	Conduct meetings
						Manager: K. MacNab
2.	Hold public meeting #1	"	Hold public meeting #1	8/09	8/09	Hold public meeting
						Manager: K. MacNab
3.	Public release of Preliminary Review of Draft Element	"	Public release of	9/09	10/09	Release & hold public
	Update – Public Meeting #2; Public Hearings PC/CC		Preliminary Draft & hold			hearings
			public meetings			Manager: K. MacNab
4.	Transmittal of Preliminary Draft to HCD	"	Transmittal to HCD	10/09	12/09	Transmittal for HCD
	·					review
						Manager: K. MacNab
5.	Public release of Final Draft	"	Public release of Final	1/10	2/10	Release Final Draft
			Draft			Manager: K. MacNab
	Hold public hearings – PC/CC	"	Hold public meetings	1/10	2/10	Hold public hearings
						Manager: K. MacNab

# **Project 6: Traffic Circulation Improvements**

#	Action Step:	Cost/Budget	Performance Measures:	Start Date:	Completion	Assignments, Outcomes
		Status			Date:	& Updates
1.						
2.						
3.						
4.						
5.						